

Pleasant Valley Subdivision Road & Drainage Improvements

MOA Project #14-26B

Project Newsletter No. 10 PROJECT UPDATE

September 20th, 2020



Project Status Update – Phase 1B

This is a construction update for the road and drainage improvements in the Pleasant Valley area. With the concrete curb in place we can now pour the concrete sidewalk on the north sides of Williwa Avenue, Northwind Avenue, and on the west side of Skipper Street.

Weather permitting, the Contractor will be setting up forms for the CONCRETE SIDEWALK on the morning of Monday, September 21st, 2020. If all goes well, we should start pouring the concrete sidewalk on Monday and then throughout the week. (September 21st -26th).

After the concrete sidewalk is poured, we again need your help! It is imperative that no cars drive over the concrete sidewalk for (3) three days after the concrete sidewalk is poured. During this time access to your driveways will be cutoff. Please park your vehicles away from the curb or on adjacent streets. We will try to place no parking signs and barriers as reminders. Also, please do not park on corners of roadways. Keeping the corners clear of vehicles greatly helps when maneuvering our trucks within neighborhood and is safety concern (fire trucks and other emergency vehicles)!

We ask that you not walk on or ride bikes on the new sidewalk until it has had enough time harden (1 - 2 days) and please do not drive on the new concrete sidewalk for at least (4) four days.

If you have any questions or concerns please do not hesitate to contact us, using the project contact information to the right. We understand the inconvenience construction projects impose on you and your neighborhood and appreciate your continued patience and support. Thank you!

Project Contacts



Professional & Technical Services, Inc.

912 E. 15th Avenue, Suite 200
Anchorage, AK 99501
907.561.6237

Jon Petronic

MOA Project Inspector, 907.444.7245
jonpetronic@ptsinalaska.com

Dan Kirsch

MOA Project Administrator, 907.230.7953
dankirsch@ptsinalaska.com

Temporary Construction Permits (TCPs) Contact Information

Norman Bailey

907.646.5192
nbailey@epsinc.com



Municipality of Anchorage

Project Management &
Engineering Department
P.O. Box 196650
Anchorage, AK 99519-6650

Project Website

www.pleasantvalleyproject.com